

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- EOAT –Phase VIII – Warangal District - Package No.AP-VIII-2115 “Road from NH Road (Govindaraopet) to Rangapur, Govindaraopet Mandal in Warangal District” - Extension of Agreement Time without penalty from 23-10-2010 to 30-6-2012 – Orders – Issued.

-----  
PANCHAYAT RAJ & RUAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.1762

Dated:28-11-2011  
Read the following :-

From the ENC (PR), PMGSY, Hyd.Lr.No.W16/DEE.IV/  
PMGSY Ph VIII-2115/WGL/EOAT,Dt. 02.05.2011 and  
Dated. 16.08.2011

>><<

**ORDER**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letters read above, Government after examination of the proposal hereby accord Extension of Agreement Time from 23-10-2010 to 30-6-2012 for a period of 617 days without penalty as the delay is not attributed to the contractor due to delay in approval of designs in respect of work “Road from NH Road (Govindaraopet) to Rangapur, Govindaraopet Mandal in Warangal District” under PMGSY Phase VIII Package No.AP IV-2115.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of the order is available on the Internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad  
The Superintending Engineer (PR), Warangal District.  
Copy to:  
The PS to Minister for PR &RWS.  
Sc/Sf.

//FORWARDED::BY ORDER//

SECTION OFFICER